



AUTUMN DRIVE RECONSTRUCTION UPDATE #6

FIELD ENGINEER:

Nate Stevenson

Phone: (563) 584-2891

Cell: (563) 581-5722
n Stevenson@msa-ps.com



DATE:

April 19, 2024

PROJECT UPDATE #6

Eastern Iowa continued their work this week, while battling against some wet weather once again. Even with rain off and on all week, Eastern Iowa's crew was able to remain on site every day but Thursday.

On Monday, Eastern Iowa's crew spent the day grading out and cleaning up the project site where they have already installed new sanitary sewer. They intend to have their seeding crew on site at some point this spring to complete final grading and seeding work in backyard areas. Part of the day was also spent repairing the stream bank near their temporary stream crossing. Large stone (rip rap) was installed along the streambanks and stream bed in this area. The rip rap stone will help reduce erosive action along the streambanks in this location.



Project Update #6

Tuesday and Wednesday were spent trenching and installing new 15-Inch diameter PVC sanitary sewer main pipe. There was still a significant amount of bedrock located in a large portion of the trench for the new sewer, which kept pipe installation progress at a slow but steady pace.

Rain Wednesday afternoon through most of Thursday prevented Eastern Iowa's crew from working on site all of Thursday.

The crew was back on site Friday to continue the installation of new sewer main pipe. On the week, Eastern Iowa's crew set nearly 300 feet of new pipe.

Work will continue towards Autumn Drive next week, as Eastern Iowa's crew intends to install more sanitary sewer.

For those who live and travel throughout the project corridor on a regular basis, please use caution around the ongoing construction. Eastern Iowa, and their subcontractors, may have multiple crews working at any given time.

If you have questions throughout construction, please do not hesitate to contact Nate Stevenson with MSA at any time.

